

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY - Phase IX - Medak District - Package No. AP 12 IX LB 06 -  
"Construction of bridge at 6/4 - 6/6 Km on R/f Auduthpur to Gondegaon in  
Medak District - Extension of Agreement Time upto 31-12-2013 without  
liquidated damages - accorded - Orders - Issued.

-----  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1159

Dated: 12-07-2013.  
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC (PR), PMGSY, Hyd, Lr.No.W29/DEE7/  
AP12IXLB06/Medak/2010, dt. 22.06.2013.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 31.12.2013 for a period of 232 days without liquidated damages in respect of the work "Construction of bridge at 6/4 - 6/6 Km on R/f Auduthpur to Gondegaon in Medak District" under PMGSY Phase IX as the delay is due to certain deviations necessitated during the execution due to ban imposed on sand quarries and the same can not be attributed to the Contractor.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall stake necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer,(PR), Medak District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).  
The PS to Prl. Secy. (PR).  
Sc/sf.

//FORWARDED::BY ORDER//

SECTION OFFICER